

Indicative Project Schedule

Power On BESS — 59 MW / 120 MWh, Plot 26, Psevdas, Larnaca, Cyprus

Client / Project: H.E.S.S. Hybrid Energy Storage Systems Ltd Companion to: Initial Budgetary Offer, 30 July 2026
Basis: Linyang 90-day production + ~75-day transit; transformer on site Q1 2027

1. Milestones (relative to contract signing, T0)

Phase	Activity	Duration	Milestone
0 — Effective	EPC contract, technical agreement and production-drawing approval; TSOC design interface begins	T0	Notice to proceed
1 — Design freeze	Final SLD + protection SLD (fixes CT count), Linyang layout confirmation, TSOC approvals initiated; binding supplier orders (transformers, switchgear, 132 kV bay)	T0 + 0–8 wk	Design frozen / orders placed
2 — Manufacturing	BESS production (Linyang, ~90 days); transformer & switchgear manufacture in parallel	T0 + ~13 wk	FAT
3 — Civil works	Foundations (containers, skids, transformers), retaining wall, roads/crane pad, oil bund, trenches, fire-water, control building — both areas in parallel	T0 + 4–24 wk	Foundations ready
4 — Delivery	BESS transit (~75 days, DDP Psevdas); abnormal-load transformer delivery to site	T0 + ~24 wk	Equipment on site
5 — Erection	Container/skid positioning; 132 kV bay + 33 kV switchgear install; transformer set & oil treatment; DC/LV/MV cabling & terminations	T0 + 24–34 wk	Mechanically complete
6 — Protection & test	Protection & control, SCADA/RTU, telecom to ECCC; MV cable/VLF, relay and communication testing; TSOC settings approval	T0 + 32–38 wk	Ready for energisation
7 — Commissioning	Cold then hot commissioning; charge/discharge tests; TSOC-witnessed energisation	T0 + 36–40 wk	Operation Date (TSOC)
8 — Handover	Performance/SAT, O&M documentation, as-builts	T0 + ~42 wk	Provisional Acceptance (PAC)
Yr 3	Augmentation (+5 containers, +2 skids) to maintain ≥100 MWh at POI	~Year 3	Capacity top-up

Critical path: TSOC design approvals and transformer/switchgear lead times. BESS production and civil works run in parallel and are not on the critical path if design is frozen promptly.

2. Illustrative timeline (assuming T0 ≈ Q3 2026)

Phase	Q3 2026	Q4 2026	Q1 2027	Q2 2027
Design freeze & orders				

Manufacturing (BESS + transformer)		
Civil works		
Delivery to site (DDP)		
Erection & cabling		
Protection & testing		
Commissioning & energisation		
PAC		

Indicative only. Dates depend on the contract effective date, TSOC approvals and hold points, transformer/ switchgear manufacturer availability and site readiness. Main transformer is targeted on site Q1 2027; energisation and PAC targeted Q2 2027. Linyang pricing assumes shipment by end-December 2026.